



STACO INVERTER SYSTEMS STARTUP CHECKLIST

All of the following information must be supplied by installer to ensure system is ready to be started up.

Site: _____

Address: _____

Contact Name: _____

Phone Number: _____

Email: _____

* Unit Serial Number: _____

*Unit Serial Number **must** be supplied before the startup can be scheduled.

Check List	yes
Electronics and battery cabinets are permanently installed according to NEC guidelines.	
Batteries have been installed in their cabinets and all battery connections have been made according to battery connection diagram supplied.	
There is no visible physical damage to any batteries, cabinets or electronics.	
AC input/output wires have been pulled into system and terminated at proper locations.	
All emergency loads are available and connected to system to check full-load operation.	
AC/DC Voltmeter and Clamp on AMPmeter	

Completed by: _____ (sign) _____ (print)

Date: _____ Contractor Company: _____

Please send your date/time preferences for scheduling. Once completed, send this form to service@stacoenergy.com